Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

No. *2nd & Final*

Date...../...../2015

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. Dated Divisional / Sub Divisional

Cash Book Voucher No..... Dated.....

Work Code: **006-15-000010**

Schedule Docket No. Head of Account: Est.Cost: **20.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): **Construction and Repair of Anganavadi Building in Ward no. 06 Byatarayanapura Sub Division.**

Name of Contractor and Full Address : *Sri. M.B Hombal, Contractor, No. 828/1, 2nd Cross, SRS Road, Peenya 1st Stage, Near KEB Ofice, Bangalore-58.*

Reference to Agreement No. **EE/BTP/BBMP/E-PMT/ / 2014-15** Date:

Certified that the measurements were taken by me on and recorded of Pages of measurement Book No. and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Assistant Executive Engineer
Byatarayanapura Sub Divisio
B.B.M.P. Bangalore

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	upto date BM 19,71,341=00
2)	Deduct amount to be held in reserve being .....percent Rs.....	
3)	" Balance	
4)	Deduct Payment:	
a)	Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	1st & part BM 1862573=00
		2nd & final BM 108768=00
b)	Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	IT - 1088 -
		VAT - 4351 -
		LWC - 1088 -
		CESS - 109 -
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7)	Net amount due to or from Contractor unadjustments items.	Total ded 6636=00
8)	Advance to Contractor for materials brought to site (as detailed) within	
9)	Value of Government materials supplied.	By cheque 102137=00
	Total amount adjusted -	

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

(For use in the Office)

Stamp

ಮೊತ್ತ ರೂ 108768=00

ಕಡಿತ ಮಾಡಿದೆ : ಇದರಲ್ಲಿ ರೂ 6636=00

ಕಡೆಯಾಗಿ ಮಾಡಬೇಕಾದ ಉಳಿದ ಮೊತ್ತ

ರೂ 102132=00

ಚೆಕ್ ಮುಖಾಂತರ ನೀಡಲಾಗಿದೆ

ಲೆಕ್ಕಾಧಿಕಾರಿ

Executive Engineer

Initials of Officer making payment

Sl. No.	Descriptions	Unit
1	KSRB 2-1.1: Earth work in surface excavation in ordinary soil for **leveling and lowering** the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe line and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications,complete as per specifications and directions of engineer in charge of the work	Cum
2	KSRB 2-2.1 : earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per complete as per specifications and directions of engineer in charge of the work	Cum
3	KSRB 2.8 : Providing and filling in foundation with granite/trap broken metal 100mm, and down size, with approved sand including had packing, ramming, watering, including cost of all materials and labour with all lead and lift, complete as per specifications and directions of engineer in charge of the work	Cum
4	KSRB-4-1.3 : Providing and laying in position plain cement concrete of mix M10 withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and directions of engineer in charge of the work	Cum
5	KSRB 5.3-1 Providing and constructing granite / trap / basalt size stone masonry in basement with mud mortar, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications and directions of engineer in charge of the work	Cum
6	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms, in depth, compacting each deposited layers by ramming after watering with lead upto 50m, and lift upto 1.5m, including cost of all labour complete as per specifications and directions of engineer in charge of the work	Cum
7	KSRB 4.2.2 : Providing and laying in position Reinforced cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @0.459cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications and directions of engineer in charge of the work	Cum
8	KSRB 6-2.3 Providing and constructing **burnt brick masonry** with approved quality of non-modular bricks of standard size of class designation 50 (table moulded) with cement mortar 1:6 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications and directions of engineer in charge of the work	Cum
9	KSRB 9-18.1: Providing and fixing in position **Honne wood** fully panelled shutters for windows with styles and rails of 25mm. thick, 75mm wide in two halves with panels of 20mm thick including cost of materials, labour charges, HOM of machineries complete as per specifications and directions of engineer in charge of the work	**Sqm**
10	"SOLID PVC DOOR FRAMEProviding & fixing factory made PVC Door frame of size 50x47 mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2No.s of 150mm long brackets of 15x15 mm M.S. Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size complete as per manufactures specification & direction of Engineer-in chargecomplete as per specifications and directions of engineer in charge of the work	**Sqm**
11	SOLID PANEL PRELAM PVC DOOR SHUTTERProviding & fixing 30mm thick factory made rigid foam prelam panelled Door Shutters made from M.S. tube of 19x19mm, 19 gauge for styles and 15x15mm for top & bottom rails, covered with heat moulded prelaminated PVC 'C' Channel of 5mm thick sheet & 30x50mm wide of form styles & 5mm thick & 75mm wide prelaminated PVC sheets for top rail, lock rail & bottom rail on either side & 5mm thick, 20mm wide cross PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet Prelaminated on either side fitted in the M.S. frame, sealed to the styles &rails with PVC designer beading on either side & joined together with solvent cement adhesive etc., complete as per manufactures specification & direction of Engineer –in-charge fixed to frames with 3nos of 75mm. Aluminium hinges. complete as per specifications and directions of engineer in charge of the work	
12	KSRB 15.3.13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of engineer in charge of the work	Sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
23.280	3419.00	0.00	146.88	0	23.280	3419.00	
104.790	27727.00	0.00	264.60	0	104.790	27727.00	
13.510	26511.00	0.00	1962.36	0	13.510	26511.00	
19.450	94275.00	0.00	4847.04	0	19.450	94275.00	
18.730	85081.00	0.00	4542.48	0	18.730	85081.00	
40.990	4870.00	0.00	118.80	0	40.990	4870.00	
38.800	235333.00	0.00	6065.28	0	38.800	235333.00	
36.620	231009.00	0.00	6308.28	0	36.620	231009.00	
22.590	89733.00	0.00	3972.24	0	22.590	89733.00	
3.150	1766.00	0.00	560.52	0	3.150	1766.00	
1.580	6757.00	0.00	4276.80	0	1.580	6757.00	
101.310	18929.00	0.00	186.84	0	101.310	18929.00	

13	KSRB 15-3.7:- Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of engineer in charge of the work	m
14	KSRB 15.3.10 : Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. complete as per specifications and directions of engineer in charge of the work	Sqm
15	KSRB 15.4.1 : Extra for providing and mixing water proofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufactures, for cement mortar 1:3, 12mm thick cost of materials complete as per specifications and directions of engineer in charge of the work	Sqm
16	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications and directions of engineer in charge of the work	Qntl
17	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications and directions of engineer in charge of the work	Sqm
18	KSRB 4-6.10 : Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specifications and directions of engineer in charge of the work	Sqm
19	KSRB 15.7: Providing **lime rendering** for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications and directions of engineer in charge of the work	Sqm
20	KSRB 15-3.7:- Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of engineer in charge of the work	Sqm
21	KSRB 15.15.3: Providing and applying painting in one coat with plastic emulsion paint of approved brand and manufacture on wall surface to give an even approved shade after thoroughly brushing the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth cost of materials, labour, complete as per specifications and directions of engineer in charge of the work	Sqm
22	Providing and fixing Ceramic tiles of size 400x400mm for flooring, threads,steps and landing,laid on a bed of 20mm thick cement morta. 1:3 mix flush pointing with white cement mixed with matching colour pigment including curing, clearing etc. complete .The Worked including curing., clearing etc., complete, The work includes cost of all materials. Labour charges for all items or work, hire charges for equipment, etc., complete as per specifications and directions of engineer in charge of the work	
23	KSRB 14.17.2: Providing skirting, dado, rises of steps with Colour glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface white should be measured and paid separately) using glazed tiles of approved make and size of materials, labour, complete as per specifications and directions of engineer in charge of the work	
24	SKSRB 15-16 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to given an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and directions of engineer in charge of the work	Sqm
25	Providing and fixing Special make glazed Vitrified tiles (Granomite finis) of approved make, quality and colour of sized 6000x600x10mm thick fixed on existing flooring wit ha special roffe adhesive for flooring and skirting etc., complete including providing spears at required interval and removing stains etc., complete as per specifications and directions of engineer in charge of the work	Sqm
26	KSRB 15.17.8 : Extra over item No. 15-17.6 for applying every subsequent coat of enamel paint to give an even shade after cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications and directions of engineer in charge of the work	Cum
27	90mm pipe outer dia(3 layer) complete as per specifications and directions of engineer in charge of the work	m
28	Providing and fixing chlorinated poly veny chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing, this including jointing of pipes and fittings with one step CPVC solvent cement and the cost of cutting chases & making good the same including testing of joints complete.(concealed work including cutting chases and good the walls etc,),15mm nominal OD pipes complete as per specifications and directions of engineer in charge of the work	m
29	Supppying water storage tanks made of virgin polymer (LLDPE) with two layers outer black of blue and inner white layer of approved quality and make, conforming to ISI / ISO / SSI specifications,complete as per specifications and directions of engineer in charge of the work	

383.870	91208.00	0.00	237.60	0	383.870	91208.00	
25.920	6578.00	0.00	253.80	0	25.920	6578.00	
25.920	238.00	0.00	9.18	0	25.920	238.00	
3.880	304005.00	0.00	78351.84	0	3.880	304005.00	
113.100	64738.00	0.00	572.40	0	113.100	64738.00	
113.100	30537.00	0.00	270.00	0	113.100	30537.00	
485.180	91699.00	0.00	189.00	0	485.180	91699.00	
441.980	105014.00	0.00	237.60	0	441.980	105014.00	
485.180	20960.00	0.00	43.20	0	485.180	20960.00	
3.000	3246.00	0.00	1082.16	0	3.000	3246.00	
17.850	18160.00	0.00	1017.36	0	17.850	18160.00	
441.980	35800.00	0.00	81.00	0	441.980	35800.00	
99.730	120957.00	0.00	1212.84	0	99.730	120957.00	
21.600	1050.00	0.00	48.60	0	21.600	1050.00	
14.000	19202.00	0.00	1371.60	0	14.000	19202.00	
64.000	17280.00	0.00	270.00	0	64.000	17280.00	
1000.000	6480.00	0.00	6.48	0	1000.000	6480.00	

30	KSRB 13-6.1.2 : Providing and fixing in position brass bib cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification NO. KBS 13.2.2 / 13.3, complete as per specifications and directions of engineer in charge of the work	Each
31	Orissa Pattern of size 575x425mm with integral type footrests complete as per specifications and directions of engineer in charge of the work	Each
32	Precast slab 20mm and down size for slab (including steel reinforcement) including centring and shutterng machine mixed concrete laid in layers not exceeding 15cms thick well compacted cost of all materials labour HOM of machineries curing complete as per specifications c.c 1:1.5:3 Including all cost of Matirial (DATA RATE ENCLOSED) 10cm thick RCC pre cast slab complete as per specifications and directions of engineer in charge of the work	Sqm
	Electrical and Sanitary Items	
33	KSRB 11.11.1 : Providing and fixing white vitreous china clay, flat back wash basin of size 630x450mm with pair of 15mm C.P brass pillar taps with C.I./M.S. brackets, 32mm C.P. brass waste of standard pattern, painting of fitting and brackets ,cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11. Page No. 81/ Item No. 12.23 PWD SR 2011-12	Unit
34	KSRB 12-8.2 : Constructing brick masonry inspection chamber 455X450mm, and 450mm depth, (clear inside dimension) for pipeline with one or two inlets, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I. cover with frame (light duty) 455x450mm internal dimensions, total weight of cover with frame to be not less than 38kg (weight of cover 23kg and weight of frame 15kg) R.C.C. top slab with cement concrete 1:2:4 mix 20mm and downsize granite metal, foundation concrete 1:5:10 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Page No. 74/ Item No. 11.50.2 PWD SR 2011-12	mtr
35	KSRB 8.6-7 : Providing and fixing on wall surface 4.0kg/sq.cm H.D.P.E. rain down water piepes 110 mm outer approved make and brand with necessary specials like shoes bends and offsets fixed with iron clamps, walls plugs, screws, including cost of materials, labour, complete as per specifications. Page No. 52/ Item No. 8.18/ PWD SR 2011-12	M
36	Supplying and wiring adopting loop system in existing PVC Conduit/casing caping using Copper PVC insulated multi strand 2x1.5sqmm copper wire with a 6 Amps flush type SP Control switch shall be fixed on the existing plastic sheet/gang box, the other end	P/mtr
37	Supplying 6A flush/projected type socket and a 6 amps flush/ projected type SP switch either surface/flush mounting in a existing gang box or in a 4mm thick plastic sheet and fixing over a flush mounted wooden box	Sqm
38	Supply and of bakelite D.P/Socket/Switchwith/without neon indicator over exiting wood board or flush mounting in plastic prates/niches-using Group A 16Amps	
	32Amps	
39	Supply of 4mm thick plastic sheet with necessary nitches for fixing switches regulators etc., and fixing on existing wooden pr metal box using N.F Screws	
40	POPINT WIRING USING COPPER WIRE WITH SWITCH Supplying ad wiring adopting loop system in existing PVC conduit/casing capin using copper PVC insulted multi strand 2X1.5 Sp. MM Copper wire with a 6 Amps flush on the existing point wire using class B Material A) Short Point upto 3mtr fromn tapping point to over let via switch	
	B) Medium Point above 3mtr upto 6mtr from tapping point to cut let via switch	
	C) Long point above 6Mtr upto 10Mtr from Tapping point to out let via switch	
41	Wiring for lighting/power circuit using one of PVC insulated 1100v grade, multis and Copper conductor single core cabe in open or consealed system of wiring. A) 4 Sqm	P/Mtr
	B) 10 Sqm	
42	Supplying heavy guage PVC conduct pipe..Dia confirming to IS 2509 with suitable size bends, junvtion bwxes, adhesive pase etc., and fixing using inverted wood plugs in case of RCC celling and RCC wall stone structure of rawl plugs in case of brick walls A) 19/20mm Dia 2mm thick	P/mtr
	B) 25mm Dia 2mm thick	
43	Supply and fixing sheet metal box made out of 18SWG sheet with necessary hole for cable/conduct entry as required with one coat of primer of approved make etc., (P-02) (Sl.No-04) (Ch-01) B) 10X75X65mm	P/mtr
44	Wiring for lighting/power circuit using one of PVC insulated 1100v grade, multis and Copper conductor single core cabe in open or consealed system of wiring. I Group A Materials. C) 2.5 Sqmm	P/mtrs
	D) 4 Sqmm	
45	Supplyng fixing of protection use channel with cut out on existing wooden/panel using necessary nuts. Bolts and washers etc., complete	Each
46	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cutouts and other equipments on the meter board using 40 mm dia 2.90 mm thick GI pipe 2.5 m long buried in a pit. The pit should be filled with equal propotion of solt and charocoal 150 mm alround the pipe to complete depth.	

4.000	1041.00	0.00	260.28	0	4.000	1041.00	
2.000	2052.00	0.00	1026.00	0	2.000	2052.00	
52.200	96918.00	0.00	1856.67	0	52.200	96918.00	
-	-	4.00	2886.38	11546.00	4.00	11546.00	
-	-	4.00	3953.80	15815.00	4.00	15815.00	
-	-	50.00	467.46	23373.00	50.00	23373.00	
-	-	20.00	220.00	4400.00	20.00	4400.00	
-	-	4.00	90.00	360.00	4.00	360.00	
-	-	2.00	95.00	190.00	2.00	190.00	
-	-	2.00	120.00	240.00	2.00	240.00	
-	-	3300.00	0.20	660.00	3300.00	660.00	
-	-	15.00	160.00	2400.00	15.00	2400.00	
-	-	8.00	245.00	1960.00	8.00	1960.00	
-	-	8.00	345.00	2760.00	8.00	2760.00	
-	-	39.20	30.00	1176.00	39.20	1176.00	
-	-	12.00	85.00	1020.00	12.00	1020.00	
-	-	60.00	32.00	1920.00	60.00	1920.00	
-	-	20.00	43.00	860.00	20.00	860.00	
-	-	12.00	72.00	864.00	12.00	864.00	
-	-	80.00	21.00	1680.00	80.00	1680.00	
-	-	20.00	30.00	600.00	20.00	600.00	
-	-	4.00	90.00	360.00	4.00	360.00	
-	-	2.00	1500.00	3000.00	2.00	3000.00	

47	Supplying and surface mounted typoe mirror optic luminariues for single/Twin 36/401 watts fluorscent lamps cross rising of stove enameled deep coloured MS low profile housing complete with all accessories and high purity anodized aluminium refector assembling along with cross louverts including necessary fluoresecent tubes with low loss open construction copper wound ferromagnetic ballast starters etc., complete set (P.No. 17, SL No. -5)	Each
48	Supplying and fixing of Class A (meaium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV b 50MM	P/mtrs
49	Supplying and fixing angles iron frame work fabricated out of M.S angle iron... and M.S flat with washers etc., and painted with two coats of red oxide and then two coats of approved paint a) 40X40X6 mm	P/mtrs
50	Supplying and fixing cast Aluminium round or ablong type bulk head fitting with GI wire guard glass cover with 60/100 watts 230 V CFL imp as required (Ch;02) (P-13) (SI No.-06) a) Group A	
51	Supplying exhaust fan of 1440 RPM of 300mm suitable of operator on 230 V 50 Hz, As supply (ch-03) (P-22) SI No. 21	
52	Supplying capacitor type celling complete withdown and bldes shackle canopies etc for operation on 230 volts, 50 cycles, single phase AC supply onfiming to ISS-374-1979 and with double ball bearing system (ch-03) 1.48" sweep (120MM) (P. No. 23, SI No. 23) a) regular model (Khaitan cromption, graveas, orient polar bajaj, usha, havells, Almonard	
53	Fixing all type and all capacities fluorescent/faise celling/spot light/CFL indoor on the walls/celling rates/griders using 23/0.0076" twins twisted PVC insulated wires, required nos of round block and clamps (if required) a) on wall ceilling	Each
54	Fixing a celling/wall mounting fan on all capacities and all types toi the existing hook together with suppluing and fixing a 5 amperers celling rose necessary length of 23/0.0076 inch PVC insulated twin twisted copper	
	Gross Total	
	Add 1% Third party QC Charges	
	Net Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

-	-	8.00	1950.00	15600.00	8.00	15600.00	
-	-	4.00	260.00	1040.00	4.00	1040.00	
-	-	4.00	210.00	840.00	4.00	840.00	
-	-	5.80	980.00	5684.00	5.80	5684.00	
-	-	4.00	1325.00	5300.00	4.00	5300.00	
-	-	2.00	1850.00	3700.00	2.00	3700.00	
-	-	10.00	85.00	850.00	10.00	850.00	
-	-	6.00	95.00	570.00	6.00	570.00	
				108768.00		**1971341.00**	
				1087.68		**19713.41**	
				109856.00		**1991054.00**	

1862573 =00

108768 =00

19,71,341 =00

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ